METHOD OF WORKS PLAN





Shellharbour Airport

MOWP Number: YSHL2024-2 - VERSION 1
Project Description: Parking Upgrade TWY B

Commencement Date: 30/1/24
Authored by: Breanna Parkes

Contents

1. Works Information	3
1.1 Scope of works	3
1.2 Set out of works	3
1.3 Restrictions to Aircraft Operations	3
2. Emergency and Adverse Weather	4
2.2 Emergency Assembly Point Map	4
2.3 Restrictions on persons conducting work at Shellharbour	Airport5
3. NOTAMS	6
4. Personnel and Equipment	6
6. Administration	7
7. Authority	8
7.2 MOWP Expiry Date	8
7.3 Approval	8
8. Drawings	9
9 Distribution List	10

^{*}Please refer to the Aeronautical Information Package and the CASA Website for commonly used Aviation terms and abbreviations.

1. Works Information

1.1 Scope of works

• Stage 1

Site induction and access points, emergency assembly identification, issue VIC passes, assemble u/s and work cones

• Stage 2

Remove 50mm of material and profile area back in to swale

• Stage 3

Lay asphalt and roll

1.2 Set out of works

MOWP STAGE	WORKING DAYS	WORKING HOURS (LOCAL)
1	30 th Jan Monday – Friday	6am-5pm
2	30 th Jan Monday - Friday	6am-5pm
3	6 th February Tuesday	6am – 5pm

1.3 Restrictions to Aircraft Operations

MOWP STAGE	AIRCRAFT RESTRICTIONS	START	FINISH
		(LOCAL)	(LOCAL)
1	A) Parking West of Bravo Not Available	A) Until works complete	
	B) TWY B Not Available between TWY C and	B) TWY B may be restored	
	RPT APRON	daily if operational /	
	C) Aircraft Parked East of Bravo to taxi B with	Check NOTAMS and U/S	
	prior notice	cones	
		C) VIA CTAF TO CAR 1	
2	A) Parking West of Bravo Not Available (Until	A) Until works complete	
	works complete)	B) TWY B may be restored	
	B) TWY B Not Available between TWY C and	daily if operational /	
	RPT APRON	Check NOTAMS and U/S	
	C) Aircraft Parked East of Bravo to taxi B with	cones	
	prior notice	C) VIA CTAF TO CAR 1	
3	A) Parking West of Bravo Not Available (Until	A) Until works complete	
	works complete)	B) TWY B may be restored	
	B) TWY B Not Available between TWY C and	daily if operational /	
	RPT APRON	Check NOTAMS and U/S	
	C) Aircraft Parked East of Bravo to taxi B with	cones	
	prior notice	C) VIA CTAF TO CAR 1	

2. Emergency and Adverse Weather

In the event of an emergency all personnel will follow instructions from the Airports nominated Works Safety Officer. All persons conducting works will have been briefed on Emergency Assembly Point prior to works and completed Site Induction Materials

2.2 Emergency Assembly Point Map



2.3 Restrictions on persons conducting work at Shellharbour Airport

Works is to take place on and in the vicinity of aircraft movement areas, the specific requirements of the MOWP together with instructions from the WSO shall be strictly followed at all times by all Contractors, Sub-Contractors and other workers. While at the work site, all vehicles, plant and personnel shall remain within the limits of the works area designated by the WSO. All vehicles and plant not actually engaged in the works shall be parked clear of the works and movement areas in an area designated by the WSO or Site Supervisor.

All plant and equipment transiting on airside is to operate under the instruction of the WSO's via: **UHF channel 45**

The Contractor is to take every precaution to prevent any spillage/FOD of material on or in the vicinity of aircraft movement areas, or in transit to and from the work site. Any spillage/FOD which does occur is to be immediately removed by the Contractor to the satisfaction of the WSO.

The Contractor is to prevent material from being blown onto aircraft movement areas by watering or other appropriate control measures. Spoil is to not to be left for prolonged periods; at a minimum secured in skips, trucks or removed after each day's work.

On completion of each work period and on each occasion the movement area is returned to active use* if NOTAM is in place. The Works Supervisor is to ensure the works area is made serviceable, including the removal of all FOD hazards, to the satisfaction of the WSO. The WSO is to advise via CTAF 127.3 works are completed. Height restrictions on machinery will be established and NOTAMS/ approvals will be sought if infringing on OLS.

3. NOTAMS

The nominated Works Safety Officer will be responsible for publishing NOTAMS for each stage of the works.

*If NOTAM is applicable the actual date and time of commencement will be advised on NOTAM, to be issued not less than 48hr before work commences.

NOTAMS are to be published at least 48 hours prior to the commencement of the works. A full list of the NOTAMS with the relevant stages as listed below:

Stage	NOTAM text (UTC)
1	TWY B NOT AVLB BTWN C AND RPT
	APRON DUE MOWP YSHL2024-2
2	TWY B NOT AVLB BTWN C AND RPT
	APRON DUE MOWP YSHL2024-2
3	TWY B NOT AVLB BTWN C AND RPT
	APRON DUE MOWP YSHL2024-2

4. Personnel and Equipment

All personnel associated with the works shall be bound by any instructions issued by the WSO, this may include refused access to site or operations.

Vehicles will be required to display a warning beacon that provides 360 degrees of visibility and turned on at all times when airside.

It is up to the contractor to follow their own internal SWMS, WHS and PPE requirements when conducting works on the Aerodrome. A copy of SWMS must be provided to the WSO prior to work commencing and a record will be kept.

At the end of each working day, all plant and equipment is to be clear of aircraft maneuvering areas and to be stored within the designated work areas to the satisfaction of the WSO.

Any damage to the aerodrome are to be reported immediately to the WSO. Any damage sustained is to be rectified by the contractor.

6. Administration

Project Manager

Airport Manager – Paul Ferguson

Contractor Supervisor

Stage 2 Readmans Civil – Josh Readmans Stage 3 Roadworx – Colin Hanniffy

Works Safety Officer

Airport Compliance Coordinator – Breanna Parkes Airport Reporting Officer – Michael Biris

6.4 Contact List

Title	Name	Contact Details	
Works Safety Officer	Breanna Parkes	0421 044 135	
Airport Manager	Paul Ferguson	0417 625 595	
Aerodrome Reporting	Michael Biris	0421 044 153	
Officer (24 hour)			
Project Officer	Airport Management	As above	
Contractor Supervisor	Roadworx – Colin Hanniffy	0408 206 805	
Contractor Supervisor	Readmans –Josh Readman	0467 488 200	
Contractors	Roadworx – Adam Williamson	0488 102 086	

7. Authority

7.2 MOWP Expiry Date

This MOWP will remain active until 30/2/24 unless extended with revision or authorised by the Airport Manager

7.3 Approval

Under the authority of the following signature(s), this MOWP is approved for release.

Airport Manager

8. Drawings Displaced THR Refer ERSA-RDS 1819 Work Zone 1331

9. Distribution List

Name	Organisation	Email Address
Slavica	CASA	Slavica.Despotovic@casa.gov.au
Despotovic		
Jenny Adams	SCC	Jenny.adams@shellharbour.nsw.gov.au;
Breanna Parkes	SCC	breanna.parkes@shellharbour.nsw.gov.au;
Ryan Roche	Skydive the Beach	aircraftadmin@skydive.com.au;
		gmaircraft@skydive.com.au
		flightops@skydive.com.au
Bob De La	HARS	delahunty@bigpond.com;
Hunty		
John Cleary	The Illawarra Flyers	johncl3ary@gmail.com;
Phil Ayrton		Phil Ayrton <phil.ayrton999@gmail.com></phil.ayrton999@gmail.com>
Ned McIntosh	Sydney Microlight Centre	criticalmass@hotkey.net.au;
Touchdown	Touchdown Helicopters	info@touchdownhelicopters.com.au;
Bill Quintal	NSW Air Flight Training Pty	pilots@nswair.com.au
	Ltd	
Andrew Agnew	Gyrocopters	andy@aerospacia.com;
Joanna Murphy	Valhalla Helicopters	joannamurphy@hotmail.com;
Wayne Perry	Viva Refuelling	wayne@wollongongaviationfuels.com.au;
Chris Clark	Five Point Aviation	contact@fivepointaviation.com.au;
Gavin P	Total Aerospace Solutions	gavinp@totalaerospacesolutions.com;
Bruce Robbins	Flight Training	bruce.robbins@westnet.com.au;
Dave Smith	Air Safety Solutions	info@airsafetysolutions.com.au;
Nathan		nathan.haythorpe@tollgroup.com;
Haythorpe	Tall Halicantars	
Jason Minns –	Toll Helicopters	jason.minns@tollgroup.com;
Safety Officer		
Jeff Boyd	Fly Corporate	jboyd@corporate-air.com.au;